

CLOSED Projects
(CONSTRUCTION and EXPENSES FINALIZED)
Report - Fiscal Year 2011/2012

Contract/ Project #	Project Name	Contractor/ Agency	Completion Date	Original Budget Amount	Original or Revised Budget Amount	Total Engineering	Total Construction	Other/Misc. Expenditures	Completion Amount	Balance	Comments
FUND 701 - WATER											
7214	FM 980 Fire Protection (Tracy Lane)	In-House	September 2011	\$ 414,000	\$ 123,738	In-House	\$ 114,527	\$ 9,211	\$ 123,738	\$ -	2009 / 2010 Budget. Misc. expenditures include easement / land acquisition. Balance of \$290,262 reallocated to open projects.
7055	TRA Revitalization - E & D	Alan Plummer	October 2011	\$ 945,000	\$ 944,355	\$ 924,051	\$ -	\$ 20,304	\$ 944,355	\$ -	2007 / 2008 Budget. Geotechnical Report included in misc. expenditures.
7217	Well #17 Repairs - 2010	Alsay	March 2011	\$ 216,872	\$ 214,082	\$ -	\$ 214,082	\$ -	\$ 214,082		Approved by Council 11/9/10.
7221	Highway 30 West TxDOT Relocation - Water	In-House	March 2012	\$ 175,075	\$ 90,073	In-House	\$ 90,038	\$ 35	\$ 90,073	\$ -	Approved in the 2010 / 2011 Budget.
7208	TPWD/State Park Water Extension	Absolute Industries	October 2011	\$ 649,302	\$ 578,323	\$ 66,822	\$ 493,950	\$ 17,551	\$ 578,323	\$ -	Approved by Council 8/18/09. Misc. expenditures include easement acquisition. City reimbursed for expenses by the State.
70124	Gazebo Street - Water Extension	N/A	Project Dead	\$ 4,462	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$1,772 Developer contribution, \$2,690 City contribution. Project dead, found existing water line. Developer's contribution amount refunded.
7234	MRC Towncreek - Water Extension	Doughtie/Spaw Glass	May 2012	\$ 26,000	\$ 25,798	\$ -	\$ 25,798	\$ -	\$ 25,798	\$ -	Project completed.
7210	Elmwood (Eastham to Crosstimbers)	In-House	October 2011	\$ 50,273	\$ 29,111	In-House	\$ 29,110	\$ -	\$ 29,110	\$ 1	Approved in the 2009 / 2010 Budget. Balance of \$21,162 transferred to Unallocated Budget.
7211	Magnolia Way (Eastham to Normal Park)	In-House	June 2012	\$ 26,567	\$ 27,114	In-House	\$ 27,113	\$ -	\$ 27,113	\$ 1	2009/2010 Budget.
Total Fund 701 - Water				\$ 2,507,551	\$ 2,032,594	\$ 990,873	\$ 994,618	\$ 47,101	\$ 2,032,592	\$ 2	
FUND 702 - WASTEWATER											
7148	NB Davidson WWTP Roof Repair/Replacement	Garland DBS	October 2011	\$ 14,658	\$ 14,658	\$ -	\$ 14,658	\$ -	\$ 14,658	\$ -	
7131	TPWD/State Park - Wastewater	Absolute Industries	October 2011	\$ 743,038	\$ 659,692	\$ 77,498	\$ 582,194		\$ 659,692	\$ -	Approved by Council 8/18/09. Misc. expenditures include easement acquisition. City reimbursed for expenses by the State.
7144	Municipal Airport Hanger - WW Extension	Absolute Industries	October 2011	\$ 65,137	\$ 62,575	In-house	\$ 62,306	\$ 269	\$ 62,575	\$ -	2009 / 2010 Budget. Fixed Based Operating Agreement.
7146	McDonald Creek Watershed Study	Klotz & Associates	March 2012	\$ 60,000	\$ 60,000	\$ 58,000	\$ -	\$ -	\$ 58,000	\$ 2,000	Received final Study on May 2012.
Total Fund 702 - Wastewater				\$ 882,833	\$ 796,925	\$ 135,498	\$ 659,158	\$ 269	\$ 794,925	\$ 2,000	
FUND 711 - WASTEWATER - NOVEMBER 2000 DEBT ISSUE											
71143	420' Extension-Robinson Creek & Woodward (Casey Collum)	Templeton Brothers (hired by Developer)	August 2011	\$ 23,500	\$ 23,500	\$ -	\$ 23,500	\$ -	\$ 23,500	\$ -	Utility extension request approved by Council 8/2/11. City participation Amount \$10,190, Developer \$13,310
Total Fund 711 - Wastewater - November 2000 Debt Issue				\$ 23,500	\$ 23,500	\$ -	\$ 23,500	\$ -	\$ 23,500	\$ -	
FUND 800 - STREET ARTERIAL IMPROVEMENT											
8695	Smith Hill Speed Tables	N/A	N/A	\$ 42,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	2009 / 2010 Budget. Traffic Study complete. Stop signs placed. Project funds reallocated to other projects.
8696	Boettcher Drive Extension	Rebel Contractors	September 2011	\$ 337,080	\$ 328,055	\$ 28,172	\$ 263,182	\$ 36,701	\$ 328,055	\$ -	2009 / 2010 Budget Misc. expenditures include easement acquisition, appraisal services and geotechnical report. \$58,000 expensed for traffic light at Highway 75.
8699	Highway 19 Aesthetics	TxDOT	Estimated completion date February 2012	\$ 100,000	\$ 95,614		\$ 95,614		\$ 95,614	\$ -	Approved in the 2010 / 2011 Budget. Project let by TxDOT in April 2011. Funds in the amount of \$95,614 sent to TxDOT for City participation portion of project.
8704	Street Arterial Improvement (Sycamore Traffic Calming/Safety)	Batterson	June 2012	\$ 25,000	\$ 25,000	\$ 22,333	\$ -	\$ -	\$ 22,333	\$ 2,667	Funds transferred in from Project #8695.
Total Fund 800 - Street Arterial Improvement				\$ 504,080	\$ 448,669	\$ 50,505	\$ 358,796	\$ 36,701	\$ 446,002	\$ 2,667	

CLOSED Projects
(CONSTRUCTION and EXPENSES FINALIZED)
Report - Fiscal Year 2011/2012

Contract/ Project #	Project Name	Contractor/ Agency	Completion Date	Original Budget Amount	Original or Revised Budget Amount	Total Engineering	Total Construction	Other/Misc. Expenditures	Completion Amount	Balance	Comments
FUND 814 - SIDEWALK CIP											
81411	Huntsville Intermediate & SJ Elementary Phase 2	N/A	N/A	\$ 253,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$253,000 transferred to Project #81410 Safe Routes to School.
81412	Huntsville Intermediate & SJ Elementary Phase 3	N/A	N/A	\$ 278,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$278,000 transferred to Project #81410 Safe Routes to School.
Total Fund 814 - Sidewalks CIP				\$ 531,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
FUND 815 - GENERAL CIP											
81539	KBR -Girls SB Field(s) w/HGSA	Legacy Builders	October 2011	\$ 40,000	\$ 34,176	\$ -	\$ 34,176	\$ -	\$ 34,176	\$ -	2009 / 2010 Budget.
81535	PD Roof Repair / Replacement	Garland DBS	October 2011	\$ 94,030	\$ 94,030	\$ -	\$ 93,875	\$ 154	\$ 94,029	\$ 1	2008 / 2009 Budget. Misc. expenditures include cost of legal ad.
81543	Library Generator	Waukesha-Pierce Industries.	February 2012	\$ 90,000	\$ 84,739	\$ -	\$ 84,739		\$ 84,739	\$ -	Approved in the 2011 / 2012 Budget.
81541	Airport Fire Station Fiber Optic	Absolute Industries	October 2011	\$ 19,000	\$ 15,746	In-house	\$ 15,746	\$ -	\$ 15,746	\$ -	2010 / 2011 Budget.
81544	KBR Concession & Restrooms	CXT, Inc.	February 2012	\$ 172,532	\$ 161,817	\$ -	\$ 161,817	\$ -	\$ 161,817	\$ -	Approved in the 2011 / 2012 Budget. Balance to be transferred to Account #81520.
81548	KBR Basketball Court-Sprite Grant	Legacy Builders	March 2012	\$ 35,000	\$ 36,436	\$ -	\$ 36,436	\$ -	\$ 36,436	\$ -	Approved by Council 12/6/11. Awarded grant in the amount of \$36,000. Construction Complete.
Total Fund 815 - General CIP - Parks				\$ 450,562	\$ 426,944	\$ -	\$ 426,789	\$ 154	\$ 426,943	\$ 1	
FUND 818 - SWIMMING POOL CIP											
81802	Splash-Pad	Adventure Playground Systems	October 2011	\$ 325,240	\$ 331,042	\$ 26,968	\$ 297,574	\$ -	\$ 324,542	\$ 6,500	
Total Fund 818 - Swimming Pool CIP				\$ 325,240	\$ 331,042	\$ 26,968	\$ 297,574	\$ -	\$ 324,542	\$ 6,500	
FUND 854 - LIBRARY EXPANSION/CONSTRUCTION											
85401	Library Expansion/Construction	LDF Construction	February 2012	\$ 3,672,284	\$ 3,652,610	\$ 421,710	\$ 3,044,024	\$ 186,874	\$ 3,652,608	\$ 2	Bond Election passed November Misc. expenditures include environmental & geotechnical.
Total Fund 854 - Library Expansion/Construction				\$ 3,672,284	\$ 3,652,610	\$ 421,710	\$ 3,044,024	\$ 186,874	\$ 186,874	\$ 2	
Grand Total Closed Projects				\$ 8,897,050	\$ 7,712,284	\$ 1,625,554	\$ 5,804,459	\$ 271,099	\$ 4,235,378	\$ 11,172	