

CLOSED Projects
(CONSTRUCTION and EXPENSES FINALIZED)
Report - Fiscal Year 2010/2011

Contract/ Project #	Project Name	Contractor/ Agency	Completion Date	Original Budget Amount	Original or Revised Budget Amount	Total Engineering	Total Construction	Other/Misc. Expenditures	Completion Amount	Balance	Comments
FUND 701 - WATER											
7224	TRA Nitrates	Plummer & Associates	October 2010	\$ 5,500	\$ 5,500	\$ 5,500	\$ -	\$ -	\$ 5,500	\$ -	Approved in the 2010/2011 Budget.
7215	Badger Lane Water Extension	In-house	April 2010	\$ 30,000	\$ 16,075	\$ -	\$ 16,075	\$ -	\$ 16,075	\$ -	Approved by Council 12/15/09.
7047	IH-45/Elkins Lake	In-house	October 2010	\$ 320,000	\$ 296,729	In-House	\$ 296,729		\$ 296,729	\$ -	Approved in the 2006 / 2007 Budget. Other expenditures include filing fees, legal ads, appraisals and easement acquisitions.
7218	Veterans Memorial 12" Waterline - FM 1374 to Tall Timbers (Army Reserve)	In-House	January 2011	\$ 163,230	\$ 51,681	In-House	\$ 51,680	\$ -	\$ 51,680	\$ 1	2010/2011 Budget. Received funds from Army Corp of Engineers for partial funding of waterline.
7213	Water Well Repair - Well #14	Andrews & Foster	March 2011	\$ 301,000	\$ 301,000	\$ -	\$ 230,483	\$ -	\$ 230,483	\$ 70,517	Approved 2009 / 2010 Budget. Decision was made to plug well due to inability to repair well. Well has been plugged and report sent to TCEQ.
Total Fund 701 - Water				\$ 819,730	\$ 670,985	\$ 5,500	\$ 594,967	\$ -	\$ 600,467	\$ 70,518	
FUND 702 - WASTEWATER											
7145	Town Creek Watershed Study - Phase II	Klotz & Associates	See Project #7146	\$ 60,000	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	Funds transferred to Project #7149 McDonald Creek Watershed Study.
7126	Avenue J @ Mance Park Middle School Drainage	In-house	November 2010	\$ 26,259	\$ 23,307	\$ -	\$ 23,307		\$ 23,307	\$ -	Approved in the 2008 / 2009 Budget. Misc. expenditures include cost of easement appraisal, filing fees & easement acquisition.
7127	Badger Lane Sewer	5-T Utilities	November 2010	\$ 181,168	\$ 180,664		\$ 180,664		\$ 180,664	\$ -	
7141	Creek Maintenance/Robinson Creek Watershed Study	Klotz & Associates	November 2010	\$ 70,378	\$ 70,378	\$ 70,378	\$ -	\$ -	\$ 70,378	\$ -	
70210	Old Phelps Road - Wastewater	5-T Utilities	February 2011	\$ 182,964	\$ 174,665	In-house	\$ 174,455	210	\$ 174,665	\$ -	Approved 2005 / 2006 Budget. Unserved/Underserved area. Misc. expenditures include easement filing fees and legal ad.
Total Fund 702 - Wastewater				\$ 520,769	\$ 449,014	\$ 70,378	\$ 378,426	\$ 210	\$ 449,014	\$ -	
FUND 711 - WASTEWATER - NOVEMBER 2000 DEBT ISSUE											
Total Fund 711 - Wastewater - November 2000 Debt Issue				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
FUND 800 - STREET ARTERIAL IMPROVEMENT											
8697	Badger Lane - Street Improvements	In-House	March 2011	\$ 20,000	\$ 38,775	In-House	\$ 38,775	\$ -	\$ 38,775	\$ -	Approved by Council 2/15/09.
Total Fund 800 - Street Arterial Improvement				\$ 20,000	\$ 38,775	\$ -	\$ 38,775	\$ -	\$ 38,775	\$ -	
FUND 814 - SIDEWALK CIP											
				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
Total Fund 814 - Sidewalks CIP				\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
FUND 815 - GENERAL CIP											
81542	Kate Barr Ross Field & Lighting - Field 6	Musco Sports Lighting	March 2011	\$ 117,500	\$ 117,500	\$ -	\$ 117,500	\$ -	\$ 117,500	\$ -	Approved 2010/2011 Budget. Council approved construction contract 12/14/10 .

CLOSED Projects
(CONSTRUCTION and EXPENSES FINALIZED)
Report - Fiscal Year 2010/2011

Contract/ Project #	Project Name	Contractor/ Agency	Completion Date	Original Budget Amount	Original or Revised Budget Amount	Total Engineering	Total Construction	Other/Misc. Expenditures	Completion Amount	Balance	Comments
1815	General Improvements			\$ 41,942	\$ 41,942	\$ -	\$ 41,902	\$ -	\$ 41,902	\$ 40	Balance of project includes (1) Horseshoe Pit Costs E/T Park - Budget \$1,012 (2) Facilities/Gazebo Costs-ET Park - Budget \$78,900 (3) Bridge @ E/T Park near Pool - Budget \$47,000 (4) Parking Lot Completion E/T Park - Budget \$8,960. Balance of project transferred to Project#818-81802 Splash Pad.
Total Fund 815 - General CIP - Parks				\$ 159,442	\$ 159,442	\$ -	\$ 159,402	\$ -	\$ 159,402	\$ 40	
FUND 853 - N.E. FIRE STATION											
85301	NE Fire Station Construction	Teal Construction	June 2010	\$ 2,150,000	\$ 2,150,000	\$ 115,459	\$ 1,378,434	\$ 495,934	\$ 1,989,827	\$ 160,173	Approved in 2007/2008 Budget. Bond election passed. Architectural Contract signed with Carl Joiner & Associates. Other expenditures include land acquisition, environmental study, geotechnical report, debt issue costs, non-capital equipment purchases.
Total Fund 853 - N.E. Fire Station				\$ 2,150,000	\$ 2,150,000	\$ 115,459	\$ 1,378,434	\$ 495,934	\$ 1,989,827	\$ 160,173	
Grand Total Closed Projects				\$ 3,669,941	\$ 3,468,216	\$ 191,337	\$ 2,550,004	\$ 496,144	\$ 3,237,485	\$ 230,731	